

Risk Assessment – Work near utilities

A. Hazard	B. Potential Risk What Goes Wrong	C. Risk Score	D. Risk Controls	E. Control Type		F. Res Risk Score	G. Person Responsible
Work near services	Death or serious bodily injury / Damage to service assets	20E	SWMS	Admin	2	18	PCBU. S.
			Tool box talk	Admin	2		PCBU. S. W.
			Supervision	Admin	2		PCBU. S.
			Risk assessment / SWMS	Admin	2		PCBU. S. W.
			Trained & competent workers	Admin	2		PCBU. S. W.
			Dial B4U dig	Admin	2		PCBU. S.
			Signage	ISE	3		PCBU. S.
			Barrier tape to mark location	ISE	3	ALARP	PCBU. S.

ALARP = As low as Reasonably Practicable. You must monitor worker compliance with the SWMS.